

Mayor
Kathy Huner

City Council
Shane Chamberlin
Rick Frey
Stephen Schneider
Harold Stickle
Jeff Stiriz
Scott Stiriz



230 Clinton Street • Wauseon, Ohio 43567

Director of Law
Thomas A. McWatters III

Director of Finance
Jamie L. Giguere

Director of Public Service
Dennis L. Richardson

Pool Project Progress as of March 16, 2018

1. Stainless steel pool basin is in place.
2. Pump/Filter building is nearly done. Overhead garage door will be installed in the next two weeks to complete the structure. Plumbing, pumps and filter installation in it are nearly completed.
3. Snack shack is completed.
4. Bath house roof has been replaced. Plumbing is complete minus the fixtures (stools, sinks, showers). Interior walls should be completed within the next two weeks. Epoxy treatment for the floors will follow the walls prior to fixture installation.
5. Slide installation is progressing well. Structural steel should be completed in about a week.
6. Deck installation is scheduled to begin in about a week depending upon the weather.
7. The site is ready for installation of the permanent electrical service. We are waiting for Toledo Edison to do that. They have been delayed because many of their workers have responded to the electrical emergencies on the east coast caused by the recent storms.

Contractors are confident that the facility will be ready by the end of May